BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants PACKAGE No-01

Name of Agency: Sri.C. Halappa — Measurement Sheet — **1st & Part Bill**

Item No. 167

Item Name: Distempering with oil bound washable distemper of approved brand and manufacture to give an even shade :New work (two coats) over and including water thinnable priming coat with cement primer after thoroughly brooming the surface to remove all dirt, dust, mortar drops and foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour complete as per specifications and as per directions of Engineer-in-charge. (Item No 8.25, Page no 45 of PWD SR 2021-22)-Terrace Floor

SL NO	CHAINAGE	Nos	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Pre-Measurement Recorded On:			27/12/22						
Govt Ayurvedic Hospital									
Ceiling painting									
Head Room									
Head Room									
Head Room Ceiling		1	1	2.25	3.7	8.33			
lift Machine Room Ceiling		1	1	3.85	3.7	14.25			
Wall Putty									
Internal Wall plastering									
Terrace Floor									
Head Room									
Along Length		2	1	3.70	4.35	32.19			
Along Breadth		2	1	2.25	2.85	~~12.83~~			
Door		-1	0.5	0.75	2.1	-0.79			
Lift Machine Room									
Along Length		2	1	3.70	4.35	32.19			
Along Breadth		2	1	3.85	2.85	21.95			
Door		-1	0.5	0.75	2.1	-0.79			
Lift Inside		1	1.0	3.70	2.00	12	88.80		
Total Quantity							208.95		Sqm
Now to be paid Quantity							208.95	123.51	25806.51 Sqm

Contractor

Consultant

Assistan Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants PACKAGE No-01

Name of Agency: Sri.C. Halappa — Measurement Sheet — **1st & Part Bill**

Item No. 168

Item Name: Finishing walls with Premium Acrylic Smooth exterior paint with Silicone additives of required shade: New work (Two coats applied @ 1.43 ltr/10 m² over and including priming coat of exterior primer applied @ 2.20 kg/10 m²) with paint of approved quality to give an even shade, after thoroughly brooming the surface to remove all dirt, dust, mortar drops and foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour complete as per specifications and as per directions of Engineer-in-charge. (Item No 8.30, Page no 45 of PWD SR 2021-22) -first floor

SL NO	CHAINAGE	Nos	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Measurement Recorded On:			07/12/21						
Govt Ayurvedic Hospital									
First Floor External Painting									
		1	1	19.74		3.00	59.22		
		1	1	19.74		3.00	59.22		
		1	1	11.86		3.00	35.59		
		1	1	11.86		3.00	35.59		
Chajja Plastering									
W1		15	2	1.20		0.45	16.20		
V		8	2	0.60		0.45	4.32		
Chajja Sides									
W1		15	2	2.10		0.10	6.30		
V		8	2	1.50		0.10	2.40		
Projected Portion at Frent		1	2	7.24	0.53		7.60		
Projected Portion at right Side		1	2	7.26	0.53		7.63		
Deduction									
W1		-15	1	1.20		1.35	-12.15		
V		-8	1	0.60		0.45	-1.08		
	Total Quantity						220.84		Sqm
	Now to be paid Quantity						220.84	157.15	34704.81	Sqm

Contractor

Consultant

Assistar Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree college and Ayurvedic Hospital and Providing Grill fencing and other developmental works to Rajiv Gandhi park, tree park, Netaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amruthu Nageerikara Grants PACKAGE No:09

Measurement Sheet

1st & Part Bill

Name of Agence: Sri.C. Halappa

Item No.	169										
Item Name:	Finishing walls with Premium Acrylic Smooth exterior paint with Silicone additives of required shade: New work (Two coats applied @ 1.43 ltr./ 10 m² over and including priming coat of exterior primer applied @ 2.20 kg/ 10 m²) with paint of approved quality to give an even shade, after thoroughly brooming the surface to remove all dirt, dust, mortar drops and foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour complete as per specifications and as per directions of Engineer-in-charge. (Item No 8.30, Page no 46 of PWD SR 2020-22) - Second Floor										

SL NO	CHAINAGE	Nos	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Measurement Recorded On:			08/11/22						
Govt Ayurvedic Hospital									
Second Floor External Painting									
		1	1	19.74		3.00	59.22		
		1	1	19.74		3.00	59.22		
		1	1	11.86		3.00	35.59		
		1	1	11.86		3.00	35.59		
Chajja Plastering									
W1									
V		15	2	1.20		0.45	16.20		
		10	2	0.60		0.45	5.40		
Chajja Sides									
W1									
V		15	2	2.10		0.10	6.30		
		10	2	1.50		0.10	3.00		
Projected Portion at Frent		1	2	7.24	0.53		7.60		
Projected Portion at right Side		1	2	7.26	0.53		7.63		
Deduction									
W1									
V		-15	1	1.20		1.35	-12.15		
		-10	1	0.60		0.45	-1.35		
Total Quantity							222.25		Sqm
Now to be paid Quantity							222.25	158.56	35241.47	Sqm

Ch 10th Cost

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contractor

Consultant

Assistar Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants PACKAGE No-01

Name of Agency: Sri.C. Halappa — Measurement Sheet — **1st & Part Bill**

Item No. 170

Item Name: Finishing walls with Premium Acrylic Smooth exterior paint with Silicone additives of required shade: New work (Two coats applied @ 1.43 ltr/10 m² over and including priming coat of exterior primer applied @ 2.20 kg/10 m²) with paint of approved quality to give an even shade, after thoroughly brooming the surface to remove all dirt, dust, mortar drops and foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour complete as per specifications and as per directions of Engineer-in-charge. (Item No 8.30, Page no 45 of PWD SR 2021-22) - Third Floor

SL NO	CHAINAGE	Nos	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Measurement Recorded On:			12/11/22						
Govt Ayurvedic Hospital									
Terrace Floor External Painting									
		1	1	6.45		4.60	29.67		
		1	1	6.45		4.60	29.67		
		1	1	4.10		4.60	18.86		
Parapet Wall Plastering		1	1	4.10		4.60	18.86		
		1	2	18.29		1.00	36.58		
		1	1	18.29	0.15		2.74		
		1	2	18.24		1.00	36.48		
		1	1	18.24	0.15		2.74		
		1	2	10.06		1.00	20.13		
		1	1	10.06	0.15		1.51		
		1	2	10.06		1.00	20.13		
		1	1	10.06	0.15		1.51		
Total Quantity							218.87		Sqm
Now to be paid Quantity							218.87	159.97	35013.89 Sqm

Contractor

Consultant

Assistar Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants

PACKAGE No-01

Measurement Sheet

1st & Part Bill

Name of Agency: Sri.C. Halappa

Item No.	171								
Item Name:	.1 Providing and laying water proofing treatment to the Roof with PU based single component elastomeric pure polyurethane based coating on New terrace/Chajjas/Sunken portion of WC:Bathroom, cold applied PU waterproofing membrane that is highly elastic with elongation greater than 400% and tensile strength greater than 2MPa as per ASTM D412. The waterproofing membrane to be applied in 2coats @ 1.6kg per m2 to achieve final DFT (dry film thickness) of 1mm including prime coat of epoxy primer @150 g per m2 and protection with 120gsm Geo-textile over the waterproofing membrane. The finished cost to include surface preparation, making coving at Junction, Bore Packing, treatment of construction joints completely as per specification & with a 10 years warranty on product & work from certified manufacturers as per the direction of the Engineer In charge.(Item No 15.1, Page no 133 of PWD SR 2021-22) - first floor								

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Pre-Measurement Recorded On:			20/9/2022						
Govt Ayurvedic Hospital									
Waterproofing for Toilets, First Floor									
	Lab	1	1.80	1.50		2.70			
	Nursing Unit	1	1.80	1.50		2.70			
	Resident Doctor Room	1	1.80	1.50		2.70			
	Special Ward-1	1	2.30	1.50		3.45			
	Special Ward-2	1	2.30	1.50		3.45			
	Special Ward-3	1	2.30	1.50		3.45			
	Total Quantity					18.45			Sqm
	Now to be paid Quantity					18.45	860.83	15882.36	Sqm

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contractor

Consultant

Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amruthu Nagarothana Grants

PACKAGE No-01

Measurement Sheet

1st & Part Bill

Name of Agency: Sri.C. Halappa

Item No. 172

Item Name: .1 Providing and laying water proofing treatment to the Roof with PU based single component elastomeric pure polyurethane based coating on New terrace/Chajjas/Sunken portion of WC/Bathroom, cold applied PU waterproofing membrane that is highly elastic with elongation greater than 400% and tensile strength greater than 2MPa as per ASTM D412. The waterproofing membrane to be applied in 2coats @ 1.6kg per m2 to achieve final DFT (dry film thickness) of 1mm including prime coat of epoxy primer @150 g per m2 and protection with 120gsm Geo-textile over the waterproofing membrane. The finished cost to include surface preparation, making coving at Junction, Bore Packing, treatment of construction joints completely as per specification & with a 10 years warranty on product & work from certified manufacturers as per the direction of the Engineer In charge.(Item No 15.1, Page no 133 of PWD SR 2021-22) - Second Floor

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Pre-Measurement Recorded On:			20/09/22						
Govt Ayurvedic Hospital									
Waterproofing for Toilets, Second Floor									
	Special Ward 1	1	1.80	1.50		2.70			
	Special Ward 2	1	1.80	1.50		2.70			
	Special Ward 3	1	1.80	1.50		2.70			
	Generl Ward Female	2	2.30	1.50		6.90			
	Generl Ward Male	2	2.30	1.50		6.90			
	Total Quantity					21.90			Sqm
	Now to be paid Quantity					21.90	868.59	19022.02	Sqm

Contractor

Consultant

Assistant Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Assistant Executive Engineer

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants

PACKAGE No-01

Measurement Sheet

1st & Part Bill

Name of Agency: Sri.C. Halappa

Item No. 173

Item Name: KSRB 8.5 : Providing and laying cinder concrete in cement 1:15 (1 cement : 15 cinder of 12.5mm nominal gauge) on terraced roof or sunken slabs, laid to slope compacting, including cost of materials, labour, curing complete as per specifications. — etc.,complete with all lead & lift and as per the instructions and directions of the Engineer-In-Charge of the work.(Item No 7.18, Page no 23 of PWD SR 2021-22)

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Pre-Measurement Recorded On:			21/10/22						
Govt Ayurvedic Hospital									
Cinder for Toilets, Ground Floor									
	Therapy Centre (Male)	1	2.50	1.50	0.30	1.13			
		2	1.25	1.50	0.30	1.13			
	Therapy Centre (Female)	1	2.50	1.50	0.30	1.18			
		1	1.25	1.50	0.30	0.56			
	Total Quantity					3.94			Cum
	Now to be paid Quantity					3.94	2309.61	9094.07	Cum

Contractor

Consultant

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants

PACKAGE No-01

Name of Agency: Sri.C. Halappa

Measurement Sheet

1st & Part Bill

Item No. 174

Item Name: KSRB 8.5 : Providing and laying cinder concrete in cement 1:15 (1 cement : 15 cinder of 12.5mm nominal gauge) on terraced roof or sunken slabs, laid to slope compacting, including cost of materials, labour, curing complete as per specifications, ---- etc.,complete with all lead & lift and as per the instructions and directions of the Engineer-In-Charge of the work.(Item No 7.18, Page no 23 of PWD SR 2021-22)- First Floor

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Pre-Measurement Recorded On:			21/09/22						
Govt Ayurvedic Hospital									
Cinder for Toilets, First Floor									
	Lab	1	1.80	1.50	0.30	0.81			
	Nursing Unit	1	1.80	1.50	0.30	0.81			
	Resident Doctor Room	1	1.80	1.50	0.30	0.81			
	Special Ward-1	1	2.30	1.50	0.30	1.04			
	Special Ward-2	1	2.30	1.50	0.30	1.04			
	Special Ward-3	1	2.30	1.50	0.30	1.04			
	Total Quantity					5.54			Cum
	Now to be paid Quantity					5.54	2330.59	12899.83	Cum

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contractor

Consultant

Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Item No. 175

Item Name: RCC work in Foundation, Footing, Plinth beam, Grade beam, Column, Lift pit, Retaining wall, Shear wall, Basement wall, Ramp wall, Staircase, Lift room, Overhead water tank, Underground water tank, Sump, Septic tank, Chajja, Fin, Louvers, Sunshade, Fascia, Coping, Parapet, Handrail, Grill, Curb, Kerb, Pedestal, Machine base, Bridge deck, Bridge girder, Bridge pier, Bridge abutment, Bridge wing wall, Bridge approach slab, Bridge bearing, Bridge expansion joint, Bridge railing, Bridge footpath, Bridge crash barrier, Bridge drainage spout, Bridge wearing coat, Bridge protection work, Bridge miscellaneous, Bridge appurtenant, Culvert, Causeway, Box culvert, Pipe culvert, Slab culvert, Approach slab, Abutment, Pier, Wing wall, Return wall, Dirty water drain, Storm water drain, Manhole, Chamber, Inspection pit, Gully, Kerb inlet, Trench cover, Pavement, Footpath, Kerb stone, Median, Island, Traffic island, Road marking, Road stud, Guard stone, Boundary wall, Compound wall, Gate, Fence, Railing, Bollard, Signage, Name board, Direction board, Milestone, Kilometre stone, Bench, Dustbin, Planter, Tree guard, Pergola, Gazebo, Shelter, Toilet block, Urinal, Septic tank, Soak pit, Rainwater harvesting pit, Borewell, Overhead tank, Underground tank, Sump, Pump house, Transformer yard, Substation, Control room, Generator room, Fuel tank, Solar panel, Solar water heater, Street light pole, Flood light pole, Traffic signal pole, Sign board, Hoarding, Temporary shed, Site office, Store, Workshop, Labour camp, Canteen, Latrine, Urinal, Bathing area, Water tank, Water pump, Water meter, Electric meter, Cable duct, Conduit, Earthing, Lightning conductor, Fire hydrant, Fire extinguisher, Sprinkler, Smoke detector, Alarm, Intercom, Public address system, CCTV camera, Access control, Boom barrier, Weighbridge, Loading platform, Unloading platform, Ramp, Steps, Handrail, Grab rail, Tactile paving, Zebra crossing, Pedestrian crossing, Refuge island, Bus bay, Bus shelter, Auto stand, Taxi stand, Parking lot, Basement parking, Multi-level parking, Automated parking system, Valet parking, Car wash bay, Service bay, Inspection pit, Wheel alignment, Tyre changing, Battery charging, Fuel dispensing, Oil change, Lubrication, Engine repair, Transmission repair, Brake repair, Suspension repair, Steering repair, Electrical repair, Body repair, Painting, Polishing, Detailing, Upholstery, Glass fitting, Mirror fitting, Wiper fitting, Horn fitting, Light fitting, Indicator fitting, Tail light fitting, Headlight fitting, Fog light fitting, Reflector fitting, Number plate fitting, Sticker fitting, Badge fitting, Emblem fitting, Trim fitting, Molding fitting, Weatherstrip fitting, Seal fitting, Gasket fitting, Bumper fitting, Grille fitting, Hood fitting, Trunk fitting, Door fitting, Window fitting, Windshield fitting, Roof fitting, Floor fitting, Seat fitting, Dashboard fitting, Console fitting, Steering wheel fitting, Pedal fitting, Gear lever fitting, Handbrake fitting, Instrument cluster fitting, Speedometer fitting, Tachometer fitting, Fuel gauge fitting, Temperature gauge fitting, Oil pressure gauge fitting, Voltmeter fitting, Ammeter fitting, Clock fitting, Radio fitting, Speaker fitting, Amplifier fitting, Antenna fitting, Wiring harness fitting, Fuse box fitting, Relay fitting, Switch fitting, Sensor fitting, Actuator fitting, Control unit fitting, Module fitting, Software fitting, Calibration, Testing and commissioning of all the above items complete as per specifications — all complete with all leads & labour charges, including transportation, taxes, octroi, loading, unloading, storage, handling, and all other incidentals necessary for the satisfactory completion of the work, as directed by the Engineer-in-Charge or his authorised representative, and as per the relevant IS codes, BBMP norms, and the terms and conditions of the contract. Measured net in numbers, kilograms, metres, square metres, cubic metres, litres, or as applicable, as per the approved drawings and bar bending schedules, and as per the site measurements recorded in the Measurement Book No. [illegible], Page No. [illegible], dated [illegible].

Sl.No	Description	No.	L (m)	B (m)	D (m)	Quantity	Rate (₹)	Amount (₹)	Remarks
Pre-Measurement Recorded On: [illegible]									
Govt. Ayurvedic Hospital, Under the Dollars Scheme Layout									
	Special Ward 1	1	3.50	3.50	4.50	55.13			
	Special Ward 2	1	3.50	3.50	4.50	55.13			
	Special Ward 3	1	3.50	3.50	4.50	55.13			
	General Ward Female	2	3.50	3.50	4.50	110.25			
	General Ward Male	2	3.50	3.50	4.50	110.25			
	Total Quantity					385.87 m³			Cum
	Now to be paid Quantity					385.87 m³	3,842.00	14,82,833.54	Cum

Contractor

Assistant Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 64

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants

PACKAGE No-01

Measurement Sheet

1st & Part Bill

Name of Agency: Sri.C. Halappa

Item No.	176									
Item Name:	Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications and directions of the Engineer in charge(First Floor)									
SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS	
Pre-Measurement Recorded On:			16/09/22							
Govt Ayurvedic Hospital										
Toilets Flooring, First Floor										
	Lab		1	1.80	1.50	0.30	0.81			
	Nursing Unit		1	1.80	1.50	0.30	0.81			
	Resident Doctor Room		1	1.80	1.50	0.30	0.81			
	Special Ward-1		1	2.30	1.50	0.30	1.04			
	Special Ward-2		1	2.30	1.50	0.30	1.04			
	Special Ward-3		1	2.30	1.50	0.30	1.04			
	Total Quantity						5.54			Cum
	Now to be paid Quantity						5.54	6847.35	37900.09	Cum

16/9/22

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contractor

Consultant

Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants

PACKAGE No-01

Measurement Sheet

1st & Part Bill

Name of Agency: Sri.C. Halappa

Item No.	177										
Item Name:	Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications and directions of the Engineer in charge(Second Floor)										
SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS		
Pre-Measurement Recorded On:			16/09/2022								
Govt Ayurvedic Hospital											
Cinder for Toilets, Second Floor											
	Special Ward 1	1	1.80	1.50	0.30	0.81					
	Special Ward 2	1	1.80	1.50	0.30	0.81					
	Special Ward 3	1	1.80	1.50	0.30	0.81					
	Generl Ward Female	2	2.30	1.50	0.30	2.07					
	Generl Ward Male	2	2.30	1.50	0.30	2.07					
	Total Quantity					6.57				Cum	
	Now to be paid Quantity					6.57	6909.05	45392.44		Cum	

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Halappa
Contractor

Consultant

Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants

PACKAGE No-01

Name of Agency: Sri.C. Halappa

Measurement Sheet

1st & Part Bill

Item No. 178

Item Name: Providing and fixing 30 mm thick both side commercial flush door shutter made out of solid core block board type, well seasoned , chemicaly treated hard wood battens and internal frame with minimum 45 mm wide wooden frame alround door shutters covered with cross bonded wooden sheets (core veneer) hot pressed and fastened on both sides of the door useing liquid phenol formaldehyde resin as per IS specifications 2202 (part-I) 1991. from manufacturer complete as per spcification.(Item No 12.57.3, Page no 104 of PWD SR 2021-22)

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Measurement Recorded On:			15/11/22						
Govt Ayurvedic Hospital									
Ground Floor									
	Door, D	3	1.20		2.10	7.56			
	Door, D1	2	0.90		2.10	3.78			
	Door, D2	3	0.75		2.10	4.73			
									Sqm
	Total Quantity					16.07			Sqm
	Now to be paid Quantity					16.07	3020.69	48527.33	

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Halappa.C
Contractor

Consultant

Assistant Engineer

Asst. Executive Engineer

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants
PACKAGE No-01

Name of Agency: Sri.C. Halappa

Measurement Sheet
1st & Part Bill

Item No. 179

Item Name: Providing and fixing 30 mm thick both side commercial flush door shutter made out of solid core block board type, well seasoned , chemicaly treated hard wood battens and internal frame with minimum 45 mm wide wooden frame alround door shutters covered with cross bonded wooden sheets (core veneer) hot pressed and fastened on both sides of the door useing liquid phenol formaldehyde resin as per IS specifications 2202 (part-I) 1991. from manufacturer complete as per spcification.(Item No 12.57.3, Page no 104 of PWD SR 2021-22) - First Floor

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Measurement Recorded On:			15/11/22						
Govt Ayurvedic Hospital									
First Floor									
	Door, D	1	1.20		2.10	2.52			
	Door, D1	6	0.90		2.10	11.34			
									Sqm
	Total Quantity					13.86			Sqm
	Now to be paid Quantity					13.86	3048.15	42247.34	

Contractor

Consultant

Assistant Engineer

15/11

Assistant Executive Engineer

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree college and Ayurvedic Hospital and Providing Cart fencing and other developmental works to Rajiv Gandhi park, tree park, Walkat park, Basaveshwara park, multilayer park and oneschwara hill at Yelahanka Assembly Constituency Under Ummathe Nagarasthana Limits.

PACKAGE No:-01

Measurement Sheet

Name of Agency: Sri.C. Rajappa

Bill No: Part Bill

Item No.: 30

Item Name: Providing and fixing 30 mm thick both side commercial flush door shutter made out of solid core block board type, well seasoned, chemically treated hard wood battens and internal frame with minimum 45 mm wide wooden frame all round door shutters covered with cross bonded wooden sheets (core veneer) hot pressed and fastened on both sides of the door using liquid phenol formaldehyde resin as per IS specifications 2202 part-I) 1993, from manufacturer complete as per specification (Item No: 12.5.3.3, Page no: 106 of DSR-SR 2022) Second Floor

SL NO	CHAINAGE	NO	L (m)	Avg/B (m)	Avg/D (m)	QTY	Rate/ Rs	Amount/ Rs	REMARKS
Measurement Recorded On:									
Govt Ayurvedic Hospital									
Second Floor									
	Door: D	2	1.20		2.10	5.04			
	Door: D1	4	0.90		2.10	7.56			Sqm
	Total Quantity					12.60			Sqm
	Now to be paid Quantity					12.60	3075.60	38752.60	

Contractor

Consultant

Assistant Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants

PACKAGE No-01

Name of Agency: Sri.C. Halappa

Measurement Sheet

1st & Part Bill

Item No. 181

Item Name: Providing & fixing 30mm thick factory made rigid foam Prelam Panelled Door Shutters with both side prelam made from M.S. tube of 19x19mm, 19 gauge for stiles and 15x15mm for top & bottom rails, covered with heat moulded Prelaminated PVC C Channel of 5mm thick sheet & 30x50mm wide to form stiles & 5mm thick & 75mm wide Prelaminated PVC Sheets for top rail, lock rail & bottom rail, Panelling of 5mm thick PVC sheet Prelaminated wide cross PVC sheet as gap insert for top rail & bottom rail on either side & 5mm thick, 20mm on either side fitted in the M.S. frame, Sealed to the stiles & rails with PVC Designer beading on either side & joined together with solvent cement adhesive etc., Complete as per manufacturers specification & direction of Engineer (Item No 12.55.1, Page no 104 of PWD SR 2021-22)

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Measurement Recorded On:			14/11/2022						
Govt Ayurvedic Hospital									
Ground Floor									
	Door, D2	6	0.75		2.10	9.45			Sqm
						9.45			Sqm
	Total Quantity					9.45	4354.69	41151.87	
	Now to be paid Quantity								

Contractor

Consultant

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants

PACKAGE No-01

Name of Agency: Sri.C. Halappa

Measurement Sheet

1st & Part Bill

Item No.	182									
Item Name:	Providing & fixing 30mm thick factory made rigid foam Prelam Panelled Door Shutters with both side prelam made from M.S. tube of 19x19mm, 19 gauge for stiles and 15x15mm for top & bottom rails, covered with heat moulded Prelaminated PVC C Channel of 5mm thick sheet & 30x50mm wide to form stiles & 5mm thick & 75mm wide Prelaminated PVC Sheets for top rail, lock rail & bottom rail on either side & 5mm thick, 20mm wide cross PVC sheet as gap insert for top rail & bottom rail, Panelling of 5mm thick PVC sheet Prelaminated on either side fitted in the M.S. frame, Sealed to the stiles & rails with PVC Designer beading on either side & joined together with solvent cement adhesive etc., Complete as per manufacturers specification & direction of Engineer (Item No 12.55.1, Page no 104 of PWD SR 2021-22) -First Floor									
SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS	
Measurement Recorded On:			13/11/22							
Govt Ayurvedic Hospital										
First Floor										
	Door, D2		6	1.20		2.10	15.12			Sqm
	Total Quantity						15.12			Sqm
	Now to be paid Quantity						15.12	4394.28	66441.53	

Asst Engineer

Asst. Executive Engineer

Contractor

Consultant

Assistant Engineer

Assistant Executive Engineer

13/11

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants

PACKAGE No-01

Name of Agency: Sri.C. Halappa

Measurement Sheet

1st & Part Bill

Item No.	183										
Item Name:	Providing & fixing 30mm thick factory made rigid foam Prelam Panelled Door Shutters with both side prelam made from M.S. tube of 19x19mm, 19 gauge for stiles and 15x15mm for top & bottom rails, covered with heat moulded Prelaminated PVC C Channel of 5mm thick sheet & 30x50mm wide to form stiles & 5mm thick & 75mm wide Prelaminated PVC Sheets for top rail, lock rail & bottom rail on either side & 5mm thick, 20mm wide cross PVC sheet as gap insert for top rail & bottom rail, Panelling of 5mm thick PVC sheet Prelaminated on either side fitted in the M.S. frame, Sealed to the stiles & rails with PVC Designer beading on either side & joined together with solvent cement adhesive etc., Complete as per manufacturers specification & direction of Engineer (Item No 12.55.1, Page no 104 of PWD SR 2021-22)- Second Floor										

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Measurement Recorded On:			11/11/2022						
Govt Ayurvedic Hospital									
Second Floor									
	Door, D2		7	0.90		2.10	13.23		Sqm
	Total Quantity						13.23		Sqm
	Now to be paid Quantity						13.23	4433.87	58660.07

Halappa C
Contractor

Consultant

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants PACKAGE No-01

Measurement Sheet

1st & Part Bill

Name of Agency: Sri.C. Halappa

Item No.	184									

Item Name: UPVC WINDOWS Providing & fixing of 3-track x 2-panel sliding windows made out of multi chambered UPVC(Matching to RAL-9016) sections and with minimum TiO2(Titanium Dioxide) at 6PHR with TPE(Thermo Plastic Elastomer) and lead free, gaskets -grey colour having isolated drainage and reinforced with Galvanized Iron profile through-out the window frame. The outer frame having an overall size of 108mm width x 45mmheight with reinforcement of 1mm thickness and Sash with overall size of 39mm x 75mm with GI reinforcement of 2mm and mesh sash of size 37mm x 58mm. Coextruded Glazing bead for fixing of glass shall be of size 20mm x 24 mm. Windows shall be provided with 6mm plain float glass, standard hardware& Multi point locking system with touch lock. Wall thickness of frame & sash shall be of 2mm- .5mm. Maximum possible size – 2419mm x 2200mm. (The cost is inclusive of all fixtures and separate charges for minor T&P's shall not be made) (Item No 12.9, Page no 110 of PWD SR 2021-22)

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Measurement Recorded On:			20/11/24						
Govt Ayurvedic Hospital									
Ground Floor									
	Window, W	1	1.80		1.20	2.16	3200/-		
	Window, W1	8	1.20		1.35	12.96			
	Ventilator, V	10	0.60		0.45	2.70			
									Sqm
	Total Quantity					17.82			Sqm
	Now to be paid Quantity					17.82	8290.29	147732.88	

Contractor

Consultant

Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants PACKAGE No-01

Measurement Sheet

1st & Part Bill

Name of Agency: Sri.C. Halappa

Item No.	185									

Item Name: UPVC WINDOWS Providing & fixing of 3-track x 2-panel sliding windows made out of multi chambered UPVC(Matching to RAL-9016) sections and with minimum TiO2(Titanium Dioxide) at 6PHR with TPE(Thermo Plastic Elastomer) and lead free, gaskets -grey colour having isolated drainage and reinforced with Galvanized Iron profile through-out the window frame. The outer frame having an overall size of 108mm width x 45mmheight with reinforcement of 1mm thickness and Sash with overall size of 39mm x 75mm with GI reinforcement of 2mm and mesh sash of size 37mm x 58mm. Coextruded Glazing bead for fixing of glass shall be of size 20mm x 24 mm. Windows shall be provided with 6mm plain float glass, standard hardware& Multi point locking system with touch lock. Wall thickness of frame & sash shall be of 2mm- .5mm. Maximum possible size – 2419mm x 2200mm. (The cost is inclusive of all fixtures and separate charges for minor T&P's shall not be made) (Item No 12.9, Page no 110 of PWD SR 2021-22) - First Floor

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Measurement Recorded On:			20/11/22						
Govt Ayurvedic Hospital									
First Floor									
	Window, W1	15	1.20		1.35	24.30			
	Ventilator, V	8	0.60		0.45	2.16			
									Sqm
	Total Quantity					26.46			Sqm
	Now to be paid Quantity					26.46	8365.65	221355.13	

Contractor

Consultant

Assistant Engineer

Asst. Executive Engineer

Assistant Executive Engineer

Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants PACKAGE No-01

Measurement Sheet

1st & Part Bill

Name of Agency: Sri.C. Halappa

Item No. 186

Item Name: UPVC WINDOWS Providing & fixing of 3-track x 2-panel sliding windows made out of multi chambered UPVC(Matching to RAL-9016) sections and with minimum TiO2(Titanium Dioxide) at 6PHR with TPE(Thermo Plastic Elastomer) and lead free, gaskets -grey colour having isolated drainage and reinforced with Galvanized Iron profile through-out the window frame. The outer frame having an overall size of 108mm width x 45mmheight with reinforcement of 1mm thickness and Sash with overall size of 39mm x 75mm with GI reinforcement of 2mm and mesh sash of size 37mm x 58mm. Coextruded Glazing bead for fixing of glass shall be of size 20mm x 24 mm. Windows shall be provided with 6mm plain float glass, standard hardware& Multi point locking system with touch lock. Wall thickness of frame & sash shall be of 2mm- .5mm. Maximum possible size – 2419mm x 2200mm. (The cost is inclusive of all fixtures and separate charges for minor T&P's shall not be made) (Item No 12.9, Page no 110 of PWD SR 2021-22) - Second Floor

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Measurement Recorded On:			21/11/22						
Govt Ayurvedic Hospital									
Second Floor									
	Window, W1	15	1.20		1.35	24.30			
	Ventilator, V	10	0.60		0.45	2.70			
									Sqm
	Total Quantity					27.00			Sqm
	P					27.00	8441.02	227907.47	

Contractor

Consultant

Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

[illegible]

Name of Work: Development of Utilization Level Degree college and Ayurvedic Hospital and Providing Cell flooring and other developmental works in Rajiv Gandhi pali, Jnr pali, Nethaji pali, Basaveshwara pali, Indiranagar layout pali and amenities will of Utilization Assembly Constituency Under Jurisdiction Yelahanka Town PALIKE Ward

Measurement Book

1st & Part Bill

Name of Agency Sri/C Balappa

Item No.	107									

Item Name: Providing and fixing stainless steel (Grade 304) railing made of hollow tubes, channels, plates etc. including welding, grinding, buffing, polishing and making curvature (wherever required) and fixing the same with necessary stainless steel nuts and bolts complete. i/c fixing the railing with necessary accessories ie stainless steel dash fasteners, stainless steel bolts etc., of required size, on the top of the floor or the side of waist slab with suitable arrangement as per approval of Engineer-incharge. For payment purpose only weight of stainless steel member shall be considered excluding fixing accessories such as nuts, bolts, fasteners etc.) including cost of materials, labour, usage charges of machinery complete as per specifications and as per directions of the Engineer-in-Charge. - First Floor

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Measurement Recorded On:			8/10/22						
Govt Ayurvedic Hospital									
Stair Case Railing									
1st Floor to Landing		1	3.00		0.90	2.70			
Landing to Second Floor		1	3.00		0.90	2.70			
Arts Block Entrance		1	4.70		0.90	4.23			
						9.63			Sqm
				12.5Kgs per Sqm		120.375			Kgs
Total Quantity						120.38			Kgs
Nmw to be paid Quantity						120.38	578/74	69585.25	Kgs

Contractor

Consultant

Assistant Engineer

Assistant Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants PACKAGE No-01

Measurement Sheet

1st & Part Bill

Name of Agency: Sri.C. Halappa

Item No. 188

Item Name: Providing and fixing stainless steel (Grade 304) railing made of Hollow tubes, channels, plates etc., including welding, grinding, buffing, polishing and making curvature (wherever required) and fitting the same with necessary stainless steel nuts and bolts complete, i/c fixing the railing with necessary accessories & stainless steel dash fasteners , stainless steel bolts etc., of required size, on the top of the floor or the side of waist slab with suitable arrangement as per approval of Engineer-incharge, (for payment purpose only weight of stainless steel members shall be considered excluding fixing accessories such as nuts, bolts, fasteners etc.) including cost of materials, labour, usage charges of machinery complete as per specifications and as per directions of the Engineer-in-Charge.. - Second Floor

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Measurement Recorded On:			21/11/22						
Govt Ayurvedic Hospital									
Stair Case Railing									
Second Floor to Landing		1	3.00		0.90	2.70			
Lanfing Terrace Floor		1	3.00		0.90	2.70			
						5.40			Sqm
				12.5Kgs per Sqm		67.5			
	Total Quantity					67.50			Kgs
	Now to be paid Quantity					67.50	582.94	39348.67	Kgs

Halappa
Contractor

Consultant

Assistant Engineer

21/1/
Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants
PACKAGE No-01

Measurement Sheet

1st & Part Bill

Name of Agency: Sri.C. Halappa

Item No.	189									

Item Name: Providing and fixing Steel work in built up tubular (round, square or rectangular hollow tubes etc.) trusses etc., including cutting, hoisting, fixing in position and applying a priming coat of approved steel primer, including welding and bolted with special shaped washers etc. complete. Electric resistance or induction butt welded tubes including cost of materials, labour, usage charges of machinery complete as per specifications and as per directions of the Engineer-in-Charge. (Vol II , Page No. 81 Item No . 11.16.3)

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Measurement Recorded On:			13/10/22 to 30/10/22						
Govt Ayurvedic Hospital									
Truss Work in Terrace Floor					Unit Wt Kg/m				
Columns 132 x 132 x 8mm		5	4.40		34.38	756.36			
		10	3.50		34.38	1203.30			
Base Plates		15	0.45	0.45	9.62	29.22			
Base Plates		15	0.20	0.20	9.62	5.77			
Battens 132 x 132 x 5.4mm		10	7.00		20.88	1461.60			
Purlins (100x50x6mm)		20	20.00		11.71	4684.00			
									Kgs
	Total Quantity					8140.25			Kgs
	Now to be paid Quantity					8140.25	129.24	1052046.27	
					Sub Total Amount	54824919.04			
					Add 18.0% towards GST Charges	9868485.43			
					Grand Total Amount	64693404.47			

Contractor

Consultant

Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner